

Meadow Residential - Mill Hill - Strategic Programme

Thu 16/05/19

ID	Task Name	Duration	Start	Finish	18	H2	H1	2019	H2	H1	2020	H1	H2	H1	2021	H2	H1	2022	H2	H1	2023	H2	H1	20
1	Main Works	1040 days	Sun 01/09/19	Sat 26/08/23																				
2	Main Works	1042 days	Sun 01/09/19	Sat 26/08/23																				
3																								
4	Podium																							
5	Phase 1	177 days	Sun 01/09/19	Sun 03/05/20																				
6	Phase 2	227 days	Sun 03/05/20	Sun 14/03/21																				
7																								
8	Main Works - 844 units	781 days	Sun 03/05/20	Fri 28/04/23																				
9	Phase 1 - 148 units	392 days	Sun 03/05/20	Sun 31/10/21																				
10	Phase 2 - 123 units	377 days	Sat 01/08/20	Sat 08/01/22																				
11	Phase 3 - 136 units	386 days	Fri 30/10/20	Fri 22/04/22																				
12	Phase 4 - 114 units	362 days	Sun 14/03/21	Sun 31/07/22																				
13	Phase 5 - 134 units	387 days	Sat 12/06/21	Sat 03/12/22																				
14	Phase 6 - 199 units	426 days	Fri 10/09/21	Fri 28/04/23																				
15	External Works	282 days	Sun 31/07/22	Sat 26/08/23																				